ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ ..... 11 .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
46)	ಮಂಡಿಸಿದೆ: ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ KRIDL ರವರಿಗೆ Drilling of Borewell Providing pumping Machineries and Electrification in Bagalugunte Ward No. 14 ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 1-5-14 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30-1-15 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 175 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ಕಾಲವಿಸ್ತರಣೆ, ಸ್ಥಿರೀಕರಣ ಹಾಗೂ ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. 2/2/15
47)	ಲೆ.ಶ) ಮೇಲಿನ (46) ರಂತೆ, 175 ದಿನಗಳ ವಿಳಂಬವಾದ ವಿಷಯವನ್ನು ಪರಿಶೀಲಿಸಿ ಪರಾಶೀಲನಾ ವರದಿಯನ್ನು ಸಲ್ಲಿಸಲು
48)	ಕಿ.ಇ.ಶ) ಸದರಿ ಕಾಮಗಾರಿಯು 175 ದಿನ ವಿಳಂಬವಾಗಿ ಸಂಪೂರ್ಣಗೊಳಿಸಿರುತ್ತಾರೆ. 2/2/15 EXECUTIVE ENGINEER Bruhat Bangalore Mahanagara Palike Dasarahalli Zone, Bangalore-57
	C.E(D2)
49)	EE D.hally ಮುಖ್ಯ ಅಭಿಯಂತರರು ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

EXTENSION OF TIME

Name of the Work:	Drilling of Borewell Providing pumping Machineries and Electrification in Bagalugunte Ward No. 14
Job No:	014-14-000006
Work order No:	06/05.05.2014
BR No:	888/31.01.2015

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike